

Field Service Report

Technician assigned: Ferdinand Ilagan

Date of service: June 24, 2026

This report covers the scheduled inspection and servicing of the standby fire pump in the basement utility room.

Findings: The pump started and ran successfully under test conditions, reaching rated pressure within the expected time window. The control panel battery was found near end of life and was replaced. All isolation valves were confirmed in their correct operating positions and re-tagged. No further issues were observed; next scheduled test is due in three months.

Approved By: _____